

STAFF REPORT



ITEM NO. 15

CITY OF OCEANSIDE

DATE: April 2, 2008

TO: Honorable Mayor and City Councilmembers

FROM: Development Services Department

SUBJECT: **ACCEPTANCE OF THE ANNUAL STREET RESTORATION AND OVERLAY PROJECT FY 2006-07 AND AUTHORIZATION FOR THE CITY CLERK TO FILE A NOTICE OF COMPLETION**

SYNOPSIS

Staff recommends that the City Council accept the improvements constructed by Hardy and Harper, Inc., of Santa Ana for the Annual Street Restoration and Overlay Project FY 2006-07, and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

BACKGROUND

On October 3, 2007, the City Council awarded a contract in the amount of \$1,349,000 to Hardy and Harper, Inc., of Santa Ana, for the Annual Street Restoration and Overlay Project FY 2006-07.

ANALYSIS

The project consisted of the removal and replacement of deteriorated sections of street surface. A profile and header grind was then performed on the old asphalt. A total of 7,623 tons of new tire-modified asphalt (TMAC10) was applied to ten arterial streets Citywide. The asphalt mixture contained rubber from recycled automobile tires and provided a new wearing surface to the street, extending its life and reducing noise. The final contract price was \$1,369,000, which reflected the actual quantity of work performed.

FISCAL IMPACT

The Capital Improvement Budget available for this project (212.757542) is \$3,495,002. The FY 2007-08 expenditures consisted of \$1,545,545 as of February 2008, with a retention payable balance of \$126,732 owed to the contractor, for a total of \$1,672,277. Therefore, sufficient funds are available.

COMMISSION OR COMMITTEE REPORT

Does not apply.


CITY ATTORNEY'S ANALYSIS

Does not apply.

RECOMMENDATION

Staff recommends that the City Council accept the improvements constructed by Hardy and Harper, Inc., of Santa Ana for the Annual Street Restoration and Overlay Project FY 2006-07, and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

PREPARED BY:



Ron Perdue
Public Works Inspector

SUBMITTED BY:



Peter A. Weiss
City Manager

REVIEWED BY:

Michelle Skaggs Lawrence, Deputy City Manager

Lauren Wasserman, Interim Development Services Director

Scott O. Smith, City Engineer

Teri Ferro, Financial Services Director



