

STAFF REPORT



ITEM NO. 16
CITY OF OCEANSIDE

DATE: May 26, 2010

TO: Honorable Mayor and City Councilmembers

FROM: Development Services Department

SUBJECT: **ACCEPTANCE OF THE ANNUAL SLURRY SEAL FY 2009-2010
PROJECT AND AUTHORIZATION FOR THE CITY CLERK TO RECORD
A NOTICE OF COMPLETION**

SYNOPSIS

Staff recommends that the City Council accept the improvements constructed by Roy Allan Slurry Seal, Inc., of Santa Fe Springs for the Annual Slurry Seal FY 2009-2010 project; and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

BACKGROUND

On October 14, 2009, the City Council awarded a contract in the amount of \$794,934 to Roy Allan Slurry Seal, Inc., for the Annual Slurry Seal Project FY 2009-2010. Work began the following month and was finished by April 2010.

ANALYSIS

The project applied 56 lane-miles of tire-modified slurry seal on portions of 94 different streets. (A lane-mile is one mile of road surface over the width of a single vehicle lane.) The slurry seal adds a flexible wearing surface to the pavement, which extends its life and delays the necessity for costly repairs or new asphalt overlays. The slurry seal material is an emulsion of sand and rubber from recycled automobile tires.

FISCAL IMPACT

The final contract price is \$769,477, which is less than contract award amount. The price results from the reduced quantity of road surface repairs needed.

The estimated project cost, including contractor payments, staff time and overhead is \$850,000. The available balance in the CIP project account 902779000212 is \$857,388, therefore sufficient funds are available.

COMMISSION OR COMMITTEE REPORT

Does not apply.

CITY ATTORNEY'S ANALYSIS

The referenced documents have been reviewed by the City Attorney and approved as to form.

RECOMMENDATION

Staff recommends that the City Council accept the improvements constructed by Roy Allan Slurry Seal, Inc., of Santa Fe Springs for the Annual Slurry Seal FY 2009-2010 project; and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

PREPARED BY:

SUBMITTED BY:

for *Ron Perdue*
Ron Perdue
Public Works Inspector

Peter A. Weiss
Peter A. Weiss
City Manager

REVIEWED BY:

Michelle Skaggs Lawrence, Deputy City Manager

George Buell, Development Services Director

Scott O. Smith, City Engineer

Teri Ferro, Financial Services Director

MS
GB
SOS
T