

**EL CORAZON STANDING COMMITTEE**  
**July 30, 2014**

**El Corazon Reclamation Plan Grading Project & Temporary Fields  
Development Project**

The grading of the fields portion of the site under the El Corazon Reclamation Plan Grading Project for the temporary athletic fields to be developed by Socal SC, L.P., ("Socal"), has been completed and was turned over to Socal on July 1, 2014, as scheduled. Since that time, Socal has completed a significant portion of the irrigation system installation and is in the process of installing the main water line and reservoir systems. Socal should begin testing the irrigation system shortly thereafter and will begin installing the grass sod in early August. Socal has tentatively scheduled their first tournaments for November 2014, including the Surf Cup Tournament during the Thanksgiving Holiday weekend. The grading contract is in the process of finishing up the parking area and storm drain improvements to have the entire completed in time for the November tournament schedule.