

STAFF REPORT

DATE: August 11, 2009

TO: Water/Sewer Committee

FROM: Lonnie Thibodeaux, Water Utilities Director

SUBJECT: **ACCEPTANCE OF IMPROVEMENTS CONSTRUCTED BY ARB, INC. FOR THE EMERGENCY LAND OUTFALL REPLACEMENT PROJECT**

SYNOPSIS

Staff recommends that the Water/Sewer Committee recommend that the Utilities Commission recommend that the City Council accept the improvements constructed by ARB, Inc., of Lake Forest for the Emergency Land Outfall Replacement Project, and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

BACKGROUND

The existing land outfall was constructed in 1972 and consists of approximately 34,000 linear-feet of 24-inch ductile iron pipe. Several failures of the existing land outfall have occurred recently and one segment (6,200 linear-feet) was identified for immediate replacement. This segment, which is parallel to the centerline of Oceanside Boulevard, began approximately 600 feet west of Vine Street and terminated approximately 1200 feet east of Crouch Street.

On April 9, 2008, City Council awarded a construction contract for the Emergency Land Outfall Replacement Project to ARB, Inc. of Lake Forest in the amount of \$4,059,486.60.

ANALYSIS

Change Order 1 included City requested additional potholing, costs associated with discovery of unknown and unmarked traffic conduit and unmarked water service, crossing new SDG&E conduit, replacement of additional traffic loops and a credit for using K-rail and daytime construction. Change Order 1 was in the amount of (\$2,228.61).

Change Order 2 included City required redesign of box culvert crossing with new jack and bore, cost associated with discovery and investigation of unknown encasement, abandonment of encountered corrugated storm drain, cost for supporting and protecting encountered concrete blanket over existing waterline, crossing new SDG&E conduit, and credits for vertical alignment change and use of K-rail and daytime construction. Change Order 2 was in the amount of \$4,294.88.

Change Order 3 included costs associated with excavating around unknown sewerline, new SDG&E utilities, abandoning unknown corrugated metal pipe and repair of unknown conduit. Change Order 3 was in the amount of \$4,217.

Change Order 4 included City requested modifications to connection details and revisions to tie in redesign due to field conditions and costs associated with excavating around multiple unmarked and unknown utilities. Change Order 4 was in the amount of \$6,392.39.

Change Order 5 included City requested abandonment of a ground water monitoring well and additional grind and cap and contract quantity adjustment. Change Order 5 was in the amount of (\$246,740.93).

Construction of the Emergency Land Outfall Replacement Project was completed on June 4, 2009. Changes in the final quantities installed and several minor additions have resulted in a final contract decrease of \$234,065. The final contract amount as constructed in the field is \$3,825,421.63.

The contractor has submitted a claim that could lead to litigation; this claim is being handled by the City Attorney's office.

A final inspection has been performed and it was determined that the project was completed per the plans and specifications.

FISCAL IMPACT

A budget appropriation in the amount of \$4,300,000 as a loan from the Water Enterprise Fund (1715.1005) unallocated fund balance to the Wastewater Enterprise fund to pay for the land outfall emergency project was approved on April 9, 2008. The funds were deposited in the Land Outfall capital improvement project budget (909548800726.5703) which, at that time, had a carry forward of \$400,000. The total cost for construction of the project is \$3,825,421.63, \$234,065 under the original budget; therefore sufficient funds are available to close out the project.

INSURANCE REQUIREMENTS

Does not apply

CITY ATTORNEY'S ANALYSIS

The referenced documents are being reviewed by the City Attorney.

COMMISSION OR COMMITTEE REPORT

Does not apply.

RECOMMENDATIONS

Staff recommends that the Water/Sewer Committee recommend that the Utilities Commission recommend that the City Council accept the improvements constructed by ARB, Inc. of Lake Forest for the Emergency Land Outfall Replacement Project, and authorize the City Clerk to file a Notice of Completion with the San Diego County Recorder.

PREPARED BY:

Greg Blakely
Administration Manager